COMMERCIAL ENERGY AND GREEN CODE BUILDING INSPECTIONS

rev. 12/5/24

COMMERCIAL NEW CONSTRUCTION AND MULTIFAMILY	
1.	ROUGH FRAME INSPECTIONS
	Construction and Demolition Waste
	Check for one or more dumpster(s) that are marked for collection of recyclable materials. Buildings less than 5,000 sq. ft. are exempt per approved plans.
	Recycling Infrastructure for Multifamily (≥ 4 stories)
	Confirm rough installation of recycling and trash chutes.
2.	FINAL INSPECTIONS
	Recycling Facilities for Multifamily Confirm installation of kitchen cabinet pull-out bins for separation and collection of recyclable materials and trash.
	Electric Vehicle (EV) Charging Infrastructure
	Confirm installation of 240V EV charging outlets with dedicated circuits per approved plans.
	Third Party Energy Compliance Documentation
	☐ Building envelope performance verification certificate (IECC C402.5.1.5).
	☐ Mechanical system commissioning compliance certificate (exceptions based on HVAC system size per approved plans) (amended IECC C408.2).
	☐ Lighting controls testing report or compliance certificate per approved plans (IECC C408.3).
	☐ Confirm on-site renewable energy system installed per approved plans (IgCC 701.3).
CC	DMMERCIAL TENANT IMPROVEMENTS
1.	ROUGH FRAME INSPECTIONS
	Construction and Demolition Waste
	Check for one or more dumpster(s) that are marked for collection of recyclable materials. Improvement projects less than 5,000 sq. ft. are exempt per approved plans.
2.	FINAL INSPECTIONS
	Third Party Energy Compliance Documentation
	☐ Mechanical system commissioning compliance certificate (exceptions based on HVAC system size per approved plans) (amended IECC C408.2).
	□ Lighting controls testing report or compliance certificate per approved plans (IECC C408.3).